

Site: 32 Westwood Park Industrial Estate, Park Royal

Section 14

| | | | | | |
|---|---|---------------------------------|---------------|-----------------|---------------------|
| Client: Double M Management Services Ltd | Location (Street Name): 32 Westwood Park Industrial Estate | City/Town/Village Park Royal | Cust Job Ref. | Surveyors Name: | Date: 19-03-2024 |
|---|---|---------------------------------|---------------|-----------------|---------------------|

| | | | | | | | |
|--|---------------|---|---------------|---------------------------------|--------------|----------------------------------|---------------|
| Start Node Ref: Start Node Depth: Start Node Coordinate: | FWMH1 0.87 | Finish Node Ref: Finish Node Depth: Finish Node Coordinate: | Sewer 0.00 | Direction: Use: Material: | D F VC | Height/Dia: Shape: Cleaned | 100 C N |
|--|---------------|---|---------------|---------------------------------|--------------|----------------------------------|---------------|

| Node Type | Cover Condition | Benching Condition | 1/2 Channel Condition | Node Condition Remarks |
|-----------|-----------------|--------------------|-----------------------|------------------------|
| MH | Good ✓ | Good ✓ | Good ✓ | |

| Drain Type | Lining Type | Lining Mat. | Year Const. | Weather | Flow Cont. | Length | General Remarks |
|------------|-------------|-------------|-------------|---------|------------|--------|-----------------|
| A | | | | D | N | 37.08 | |

| Position | Code | Description | CD | Pic | Video Ref | |
|----------|------|---|----|------|-----------|--|
| 00.00m | MH | Start node type, manhole | | | | |
| 00.00m | WL | Water level 0% | | 13_1 | 0:00:00 | |
| 00.80m | B | Broken pipe 12-12 | | | 0:00:09 | |
| 01.30m | H | Hole in drain/sewer 12-03 | | 13_4 | 0:00:20 | |
| 12.90m | H | Hole in drain/sewer 10-12 | | 13_5 | 0:01:08 | |
| 14.20m | CM | Cracks, multiple 06-12 | | | 0:01:21 | |
| 14.20m | H | Hole in drain/sewer 11-01 | | 13_7 | 0:01:21 | |
| 14.20m | R | Roots | | | 0:01:21 | |
| 29.50m | DER | Settled deposits coarse 30% | | 13_9 | 0:02:28 | |
| 34.36m | DER | Settled deposits coarse 30% | | 13_1 | 0:02:58 | |
| 35.80m | WL | S1 Water level 40% | S1 | 13_1 | 0:03:17 | |
| 35.96m | LRH | Line of drain/sewer deviates right [half] | | 13_1 | 0:03:24 | |
| 37.07m | WL | F1 Water level 40% | F1 | 13_- | 0:03:17 | |
| 37.08m | SA | Survey abandoned | | 13_9 | | |

Total Defects for section

DRB Grade for Section

